

6th December 2024

Client: Deryck Woodford – The Energy Savers

Property Address:

Bronllys Hospital, Brecon Road, Bronllys, Brecon Powys, LD3 0LY

Room 3

Description	Result
Pre install air tightness test	8.03 m3/m2h @ 50Pa
Post install air tightness test	1.31 m3/m2h @ 50 Pa
Reduction	6.72 m3/m2h @ 50 Pa
Percentage Reduction	83.69%





12/5/24, 4:01 PM Air Permeability Test Report Air Permeability Test Report



Bronllys Hospital Bronllys Brecon LD3 OLY					m Only NOWN	Ai	r Permeabi @ 4Pa 1.58 m³/m²h		
Report Date 05 December 2024 CS				Unique Reference 9FFA830-0ED1-49E2-8BC9-2AC6BC6DA0A9					
Test Date Test Reference Lifecycle / Purpose Airtightness Standard	Bronllys Retrofit	05 Dec 2024 - 10:02 Test Method Low Pressure Pulse Bronllys hospital room 3 ap Retrofit Project (PAS 2035) – Regulation Compliance CIBSE TM23 (LPP)							
Building Info Openings Preparation Ventilation Preparation Geometry Source	-	rcial Premise / Bar	nd C	Env	9) velope Area ume			73.8 m² 42.5 m³	
Result									
		Measured @ 4	1Pa	a Extrapolat			ed @ 50Pa		
Air Leakage Rate	Q_4	117 m³/	h		Q ₅₀	592	m³/h		
Air Permeability	AP ₄		m²h		AP ₅₀	8.03	m³/m²h		
Air Changes per Hour	N ₄	2.75 1/h			N ₅₀	13.95	1/h		
Equivalent Leakage Are		0.01 m²				0.01	m²		
Calculation Uncertainty	, ,	0.16 ±%				0.69	±%		
	lid								
-1-1	ilse V2 5 secs	Number of Number of				al Pressure s Used		7.0 bar 1, 2	
ruse Duration 1.) secs	Number of	step	5 2	Steps	oseu		1, 2	
Calculation Details			L.	Test Cond	itions				
Achieved Pressure Ran	je	2.9 - 15.8 Pa		Barometri	Pressure		1,013.3 m	bar	
Correlation (r ²) * 0.9994			Internal Temperature			21.0 °C			
Air Flow Exponent (n) *	Air Flow Exponent (n) * 0.55 ±0.00			External Temperature *			10.0 °C		
Air Flow Coefficient (C _{ENV}) 54.523			Wind Speed *			6.0 m/s			
Air Leakage Coefficient (C _L) 54.421			Weather * Overcast of			ouds			
* For a test to be valid, the correlation must be at least 0.96 and the air flow exponent must be between 0.5 and 1.				* Weather observations provided for reference only and based on closest weather station and nearest hourly record.					

https://reports.buildtestsolutions.com/pulse/2024-12-05/c9ffa830-0ed1-49e2-8bc9-2ac8bc8da0a9

www.theiaa.co.uk



The Installation Assurance Authority Limited Commercial Services Unit 3, Ouzel Industrial Area Estate Grovebury Road Leighton Buzzard LU7 4ER Tel: 03333 239045 Email: enquiries@theiaa.co.uk

12/5/24, 4:02 PM

Air Permeability Test Report

Air Permeability Test Report

CO PULSE

Bronllys Hospital Bronllys Brecon LD3 OLY				oom Only Iknown	£	ir Permeability @ 4Pa 0.22 m³/m²h	,		
Report Date 05 December 2024 2				Unique Reference 2763D2D1-73E6-4904-A10C-074716970090					
Test Date Test Reference Lifecycle / Purpose Airtightness Standard	05 Dec 2024 - 12:33 Test Method Low Pressure Pulse Bronllys hospital room 3 ap post Retrofit Project (PAS 2035) – Regulation Compliance CIBSE TM23 (LPP)								
Building Info Openings Preparation Ventilation Preparation Geometry Source	Commercial Pr - - -	remise / Band		1949) Envelope Area Volume	1		3.8 m² 2.5 m³		
Result									
	Me	asured @ 4P	a Extrapolate			d @ 50Pa			
Air Leakage Rate	Q4	16 m³/h		Q ₅₀	97	m³/h	_ I		
Air Permeability	AP ₄ 0	.22 m³/m	²h	AP ₅₀	1.31	m³/m²h	_ I		
Air Changes per Hour	N4 0	.39 1/h		N ₅₀	2.28	1/h	_ I		
Equivalent Leakage Area	0	.00 m²			0.00	m²	_ I		
Calculation Uncertainty	1	.00 ±%			2.55	±%			
Test Status Valio	1								
	-	Number of A	Rs 1	Intit	ial Pressure		1.5 bar		
Pulse Duration 1.5 s	ecs N	Number of S	teps 2	Step	s Used		1, 2		
Calculation Details			Test Co	onditions					
Achieved Pressure Range 0.		.6 - 8.1 Pa	Barometric Pressure			1,013.3 mbar			
Correlation (r ²) *		0.9993	9993 Internal Temperature			19.8 °C			
		.86 ±0.01	External Temperature *		*	11.1 °C			
Air Flow Coefficient (C _{ENV})		5.020	Wind Speed *			6.8 m/s			
Air Leakage Coefficient (C		5.022	Weather *			Light rain			
* For a test to be valid, the correlation must be at least 0.96 and the air flow exponent must be between 0.5 and 1.				* Weather observations provided for reference only and based on closest weather station and nearest hourly record.					

https://reports.buildtestsolutions.com/pulse/2024-12-05/2763d2d1-73e6-4904-a10c-074716970090

www.theiaa.co.uk

The Installation Assurance Authority Commercial Services Limited A company registered in England No. 13732288 Registered office as above